

Chapter One

Introduction

1.1 Key M&E Objectives For The Year 2009

In Year 2009, the Tano North District Assembly implemented its Annual Action Plan which was extracted from the Medium Term Development Plan (2006-2009). To ensure that plan implementation was in accordance with the outlined activities and responsibilities, time schedule and budgetary allocations, monitoring and evaluation was usually conducted. The major Monitoring and Evaluation objectives of the District Assembly in 2009 were:

1. To identify achievements, constraints as well as failures in the implementation of the District Annual Action Plan which will serve as feedback for improving upon project designs in the next Annual Action Plan (2010) and the District Medium Term Development Plan as a whole.
2. To enhance ownership of Annual Action Plan /District Medium Term Development Plan through the Participatory Monitoring and Evaluation.
3. To enhance confidence of the Citizens in the District Assembly through dissemination of information on the status of plan implementation to all stakeholders and the general public.
4. To track progress of projects and programmes in the implementation of the Annual Action Plan and the DMTDP.
5. To improve service delivery and influence allocation of resources in the District.

1.2 PROCESS INVOLVED AND DIFFICULTIES ENCOUNTERED

1.2.1 PROCESS INVOLVED

In recognition of the critical role of monitoring and evaluation in ensuring efficiency, effectiveness, relevance, and sustainability of Plans and Programmes, the District Planning and Co-ordinating Unit in year 2009 embarked on intensive monitoring and evaluation of the Annual Action Plan and other Programmes of the District.

To ensure that the information gathered was valid and reliable, a number of processes were involved in conducting the monitoring and evaluation.

Using the Monitoring and Evaluation Calendar all the major Stakeholders including the Heads of Decentralized Departments or their representatives, Beneficiaries of the various

District level interventions, CBOs and NGOs , etc were identified and scheduled for specific M&E activities.

After identifying the major stakeholders, the Monitoring and Evaluation activities for 2009 outlined in the M & E Calendar of the District Monitoring and Evaluation Plan were extracted together with the indicative activity budgets and logistics/materials required for the M&E Exercise.

The purpose of extracting/making reference to the Monitoring and Evaluation calendar is to know the information of interest which answers the question what? Upon completing this stage the major data collection instruments and techniques were used for the collection of data.

The Monitoring and Evaluation Unit comprising the DPCU, and other Stakeholders as indicated above were then organized for the Field data collection exercise. Desk work was also undertaken to review Departmental Data on the relevant indicators.

After the data had been collected, it was collated, validated, and analyzed. Reports were written afterwards and disseminated for use and comments by the relevant Institutions.

This report is an output of the Monitoring and Evaluation exercises conducted in 2009.

1.2.2 CHALLENGES

Despite the fact that monitoring and evaluation of the 2009 Annual Action Plan has helped to improve efficiency and effectiveness in Plan implementation in the District, many challenges were encountered in going through the Monitoring and Evaluation Process. Some of the challenges encountered were:

- a. Inadequate Logistics to facilitate the monitoring and evaluation process. Adequate and efficient logistics and equipment base improves personnel efficiency and productivity because of attendant mechanical advantages and synergies. The Tano North District Planning and Coordinating Unit will perform its monitoring and evaluation functions better if it has good stock of state-of-the art office equipment and logistics to facilitate its work. Presently the DPCU Secretariat has only one very old desktop computer and printer that frequently break down and thus need replacement. The Office has no power guard or UPS and with any little power fluctuation or power cut work is seriously disrupted. VCG Digital Projector and Laptop Computer that facilitate presentation of reports at workshops are also absent in the Office. Even more serious is the lack of Internet Service in the District that makes it difficult to access vital Planning and M&E data from the website or send Planning Reports by E-mail to the appropriate authorities..
- b. Besides poor records keeping and reporting at the Departmental and Sectoral level makes M&E data collection extremely difficult and time consuming. Also some Agencies/Organizations like the Telecommunication Companies

refuse to give information on their subscribers in a District and this makes it impossible to assess target achievements in some of the indicators such as the District's Tele-density even though the Tano North District is presently benefitting from the Government's National Telecommunication Expansion Programme.

- c. The DPCU also lacks funds for the regular servicing/maintenance of its limited IT equipment and replacement of parts such as computer memories, hard drives, etc and for the purchase of cartridges and toners for running the printers. These equipments and accessories are expensive and their proper maintenance requires reimbursable budgetary support.
- d. Another difficult problem facing the District Planning Unit is the lack of means of Transport to facilitate staff mobility in the discharge of planning and M&E functions. Presently the unit has only one motorbike with registration number GR2631GH donated by CBRDP. The Unit has no motorized vehicle such as a pick-up to use for its field work. Therefore the DPCU's capacity to carry out regular monitoring visits to project sites is seriously hampered, especially where the M&E problem on hand requires that three or more members of the monitoring team are to go to the project site.
- e. Further, some District Staff involved in plan implementation lack the requisite skills for monitoring and evaluating activities in their fields of operations. Many key Members of some Departments do not have adequate skills in data collection methods, sampling techniques and data analysis. In this regard data on indicators like hectares of degraded forests, mining, dry and wetlands rehabilitated/restored are always difficult to obtain. Thus training needs to be organized for all the DPCU Members and key Departmental/ Sectoral Staff to improve their skills in sampling techniques, data collection methods, data analysis and reporting in their special operational areas/fields.

1.3. IMPLEMENTATION STATUS OF THE DISTRICT MEDIUM TERM DEVELOPMENT PLAN

The District Medium Term Development Plan was prepared in 2006 using the NDPC Planning Guidelines and the National Development Policy Framework, GPRSII. The first year of the plan was implemented in 2006 as the District Assembly's Work Plan or Annual Action Plan for that year. The year 2009 was the fourth and final year for implementation of the DMTDP (2006-2009), and in line with the plan Implementation Procedures a Mid-year and End of year Plan Reviews were conducted in July and December 2009 to track the level of implementation of the year's Work Plan. Some projects selected for the 2009 Annual Action Plan have been successfully implemented whilst others are still on-going.

Details of projects implemented, sources of funding, year started, year completed, status of completion, project sector, location of project, as well as contract sum are shown as appendix to this report. The District is currently in the process of preparing its next Medium Term Development Plan DMTDP (2010-2013) using the NDPC Planning Guidelines and the Draft Medium Term National Development Policy Framework (2010-2013).

CHAPTER TWO
MONITORING AND EVALUATION ACTIVITIES REPORT

2.2 Update on Funding Sources (GH¢)

DISTRICT: TANO NORTH

Table 2.1: Sources of D/A Funds (2007-2009)

	2007	2008	2009	TOTAL
DACF	486,051.48	554,000.66	594,734.55	1,634,786.69
IGF	104,846.75	91,387.60	128,103.54	324,337.89
HIPC FUNDS	107,700.00	16,298.50	-	118,998.50
GOG GRANTS	158,314.57	296,297.99	241,790.88	696,403.44
DONOR GRANTS	222,937.36	257,940.27	92,381.52	573,259.15
TOTAL REVENUE	1,074,852.16	1,215,955.02	1,057,010.49	3,347,817.67
SHARE OF DACF IN TOTAL REVENUE	45.22%	45.56%	56.27%	48.83%
SHARE OF DONOR FUNDS IN TOTAL REVENUE	20.74%	21.21%	8.74%	17.12%

2.2.1 Release of Funds

The Assembly receives external funding for its development agenda mainly from two sources which are classified as Grants (release from GoG) and Donor funds.

Releases from Central Government include Grants for payment of Staff Salaries, the DACF, and MPs Common Fund. The release of these Government funds is always guaranteed but highly irregular and untimely in the case of the DACF. The irregular release of the DACF adversely affect the level of Plan, Programmes and Projects implementation in the District as the Assembly has limited funds and often relies so much on the DACF for the execution of its Development Budget. The high proportion of Statutory Deductions in the DACF coupled with the phenomenon of the compulsory bulk purchase of items for the Assemblies' by the Ministry of Local Government and other Central Government Agencies further dwindle the net DACF received and further aggravates the Assembly's inability to successfully execute projects.

Release of funds from the Assembly's Development Partners particularly the External Donors is always regular and timely depending on the Assembly's ability to fulfill the conditions attached to the fund releases. It is observed from the Table 2.1 above that Donor inflows into the District increased marginally by 15.7% (from GH¢222,937.36 to GH¢257,940.27) between 2007 and 2008 and then dropped drastically by 64.18% (from GH¢257,940.27 to GH¢ 92,381.52) in 2009.

2.2.2 Internally Generated Funds

Revenue generation from internal sources has been a major problem to the District Assembly over the years. Analysis of the performance of IGF of the Assembly from 2007 to 2009 indicates that the Assembly has not been able to mobilize revenue to a target of GH¢200,000.00 in a year though IGF increased by 40.17% from GH¢91,387.60 in 2008 to GH¢128,103.54 in 2009 after dropping by 12.8% between 2007 and 2008 as indicated in the Table above.

Efforts to step up revenue mobilization in the District include:

- a. Ceding of some revenue sources to the Town/Area Councils for mobilization of funds.
- c. Mounting and monitoring of Revenue Check Points/ Barriers at vantage areas.
- d. Rotating of revenue collectors and setting of realistic revenue targets for the Collectors.
- e. Involvement of students in collecting revenue during holidays.
- f. Compilation of database on ratable items including housing units under the House Numbering and Street Naming exercise.

2.2.3 Challenges

1. Lack of adequate data on ratable items
2. Immovable properties not valued
3. All the revenue collectors are commission earners
4. No Local Government Inspector
5. Inability to attract energetic revenue collectors
6. Low participation of Management in revenue mobilization
7. The Agricultural Sector is the main activity in the District. Efforts to diversify the economy have proved a little bit difficult as private sector involvement is very low.

2.3 Update on Disbursements

District: Tano North

Table 2.2: D/A Funds Disbursement by Type of Expenditure (2007-2009)

	2007(GH¢)	2008(GH¢)	2009(GH¢)	TOTAL(GH¢)
Administration	77,096.27	64,430.72	170,060.66	311,587.65
Services	136,081.05	110,874.50	104,851.29	351,806.84
Investment	-	-	-	-
Special Projects: Donor:	219,464.94	251,408.35	89,249.25	560,122.54
Community Initiated Projects(CIP)	345,677.23	451,351.44	410,192.14	1,207,220.81
Miscellaneous	32,332.16	31,113.35	36,545.38	99,990.89
Total Expenditure	810,651.65	909,178.36	810,898.72	2,530,728.73

2.3.1 Adequacy of Funds

The inflow of funds to the Assembly has never been sufficient for the implementation of its plans, programmes and projects in any fiscal year.

Despite the contribution of development partners to the socio-economic development and governance of the District, the Assembly is always beset with serious financial constraints in the implementation of its activities.

As observed in Table 2.1 the contribution of the DACF to the Assembly's total fund inflows over the past three years ranged between 45% and 56% with a three-year average of 48% of total revenue. The share of Donor funds in total D/A Revenue on the other hand which ranged between 20% and 21% in 2007 and 2008 fiscal years dropped sharply to only 8.74% in 2009. This situation indeed adversely affected plan implementation last year as the Assembly had to virtually depend on the DACF for its investment funds. Thus only a few capital projects were executed by the District Assembly in year 2009.

2.3.2 Utilization of Funds in accordance with the budget:

Generally budgets have been perceived by most Assemblies as a mere condition of sourcing for funds. Once the Budget is approved and funds are released, activities could be carried out without strict adherence to the Plan or Budget. Under the presumption of changed district priorities, projects could be randomly picked by the Executive without reference to Plan or budget provisions. This may be true to some extent as internal/ external institutions/structures which are to monitor the utilization of funds become largely negligent in their duties allowing the Executive the free hand to manipulate the budget. Under such a situation service delivery/performance, transparency and accountability, etc, in the Assembly easily wanes. Thus in most instances funds utilization in the District is based on discretionary budgeting. Nevertheless, this is not always without reason as sometimes Districts are asked to support and implement National and Regional Programmes which were not budgeted for.

2.4 INDICATORS AND TARGETS

This section seeks to assess the performance of the District in the implementation of the 2009 Annual Action Plan and the District Medium Term Development Plan as a whole for three consecutive years. **TABLE 2.4: CORE DISTRICT INDICATORS**

Indicator (Categorized by GPRS II Thematic Areas)	2009 Target	2007 Indicator Level	2008 Indicator Level	2009 Indicator Level	Percentage Increase/ Decrease
Private Sector Competitiveness					
% Increase in Yields of Selected Crops:					
Maize	3.2mt/ha	9.92mt/ha	6.94mt/ha	2.67mt/ha	-61.5
Cassava	10.5mt/ha	27.08mt/ha	9.5mt/ha	12.50mt/ha	31.5
Plantain	7.5mt/ha	23.07mt/ha	43.92mt/ha	7.10mt/ha	-83.8
Tomato	6.5mt/ha	5.96mt/ha	9.88mt/ha	6.6mt/ha	-31.2
Yam	12.0mt/ha	9.1mt/ha	4.94mt/ha	11.90mt/ha	140.8
Cocoyam	11.5mt/ha	10.5mt/ha	9.63mt/ha	10.8mt/ha	12.1
Garden eggs	5.5mt/ha	6.1mt/ha	5.3mt/ha	5.3mt/ha	5.4
Pepper	2.7mt/ha	21.50mt/ha	2.58mt/ha	2.62mt/ha	1.5
% Increase in Yields of Selected Livestock (No. of Animals)					
Poultry	57,120	57,820	53,140	56,842	6.9
Cattle	1,080	1,100	2,240	2,341	4.5
Small Ruminants	2,258	14,130	15,970	17,282	8.2
Pig	2,200	2,200	2,240	2,341	4.5
Rabbit	420	290	308	341	10.7
Grasscutter	200	95	102	79	-2.9
Proportion/length of roads maintained/rehabilitated Trunk roads (in km) Feeder Roads (in km)	230Km	190Km	N/A	N/A	-
% Change in number of Households with Access to Electricity	95%	55%	60%	62%	2
Hectares of degraded forest, mining, dry and wet lands rehabilitated/restored 1. Forest 2. Mining 3. Dry and Wetlands	N/A	N/A	N/A	N/A	N/A
% Increase in Tourist Arrivals		N/A	N/A	N/A	
Tele-density/Penetration Rate		N/A	N/A	N/A	

Indicator (Categorized by GPRS II Thematic Areas)	2009 Target	2007 Indicator Level	2008 Indicator Level	2009 Indicator Level	Percentage Increase/ Decrease
HUMAN RESOURCE DEVELOPMENT					
HIV/AIDS Prevalence Rate (% Adult Population, 15-49yrs. HIV Positive)		0.10%	0.12%	0.2%	0.67%
Maternal mortality ratio (no. of deaths due to pregnancy and childbirth per 100,000 live births)		477/100,000	0/100,000	683/100,000	N/A
Under-five mortality rate (no. of deaths occurring between birth and exact age five per 1000 live births)		0.74/1000	0.91/1000	1.33/1000	46.2%
Malaria case fatality in children under five years per 10,000 population		221/10,000	0/10,000	446/10,000	N/A
Percentage of population with sustainable access to safe water sources	75.4%	65.2%	69.4%	71.5%	3%
Percentage of population with access to improved sanitation (flush toilets, KVIP, household latrines)	25%	10.5%	18.4%	21.4%	16.3%
Gross enrolment rate (indicates the number pupils/students at a given level of schooling, regardless of age as proportion of the number of children in the relevant age group) - Primary - JHS - SHS		95% 89% 48%	95% 89% 51%	95% 90% 66%	0% 1.1% 29.4%
Net Admission Rate in Primary Schools (indicates primary one enrolment of pupils aged 6years.		34%	35%	40%	14.3%
Gender Parity Index (ratio between girls and boys enrollment rate, the balance of parity is 1.00) - Primary - JHS - SHS		1:0.98 1:0.91 1:1.3	1:0.98 1:0.90 1:1.13	1:0.98 1:0.92 1:0.90	0% 2.2% -20.35%

Core District Indicators

Indicator (Categorized by GPRS II Thematic Areas)	2009 Target	2007 Indicator Level	2008 Indicator Level	2009 Indicator Level	Percentage Increase/ Decrease
Proportion of unemployed youth benefiting from skills/apprenticeship and entrepreneurial training		429	1,016	1,674	64.74%
GOOD GOVERNANCE AND CIVIC RESPONSIBILITY					
Total amount of Internally Generated Revenue	260,983.70	104,846.75	91,387.60	128,103.54	40.18%
Amount of Development Partner and NGO funds contribution to DMTDP implementation	-	222,937.36	257,940.22	92,381.52	-64.18%
% of DA expenditure within the DMTDP budget	-	-	-	-	
Number of reported cases of abuse: - Children - Women - Men		12	12	8	-33.3%
Police Citizen Ratio		1:1407	1:1313	1:1110	-15.46%

2.5 UPDATE ON CRITICAL DEVELOPMENT AND POVERTY ISSUES

The District Assembly being the planning authority of its area of jurisdiction has over the years implemented Government Programmes and Policies as well as Self-initiated Programmes aimed at reducing the level of poverty and promoting growth in the District. Some of these pro-poor policies and programmes implemented by the Assembly in the past three years include the National Youth Employment Programme, the Capitation Grant, the School Feeding Programme to mention just a few. A brief description of these programmes and policies implemented by the District Assembly is presented below.

2.5.1 THE NATIONAL YOUTH EMPLOYMENT PROGRAMME

In order to address the persistent youth unemployment challenges in the Country, the Government in year 2006 introduced the National Youth Employment Programme. Quite a number of the youth have been since then been employed under the various modules of the Programme (NYEP) in the Tano North District. Specifically, a total of 392 youth have been employed in the areas of health, environmental sanitation, agriculture and community protection as at December 2009. No employment has however been done under the Community Education Teaching Assistant Module.

In spite of the role the NYEP is playing in creating jobs in the District, the youth unemployment situation in the area is still quite alarming. There is thus the need to up-scale the Programme to provide job opportunities for the large number of youth that are completing Secondary, Technical/Vocational and Tertiary Educational Institutions every year.

The persons recruited under the different modules in the past three years are indicate in the Table below.

Employment Creation

No. of youth employed	2007	2008	2009
Community Education Teaching Assistants	Nil	Nil	Nil
Health Extension Workers			70
Community Protection Unit			44
Waste and Sanitation			25
Youth in Crop Agriculture			14
TOTAL	94	128	204

2.5.2 INCENTIVES FOR BUSINESS DEVELOPMENT IN THE DISTRICT (SMALLSCALE BUSINESSES)

In recognition of the critical role the rural areas play in the development of the country's economy vis-à-vis the high poverty incidence in these areas, the Government introduced the Rural Enterprises Project which was co-funded by the African Development Bank and the International Fund for Agriculture Development. In the Tano North District like most part of the Country, the District Assembly, working through its Business Advisory Committee, has

been the main implementer of this Programme. Since the Project's inception in the District in 2005, many people have been trained in various vocations and assisted with capital and equipment to establish businesses which are currently functioning. The District has a Kente Weaving Centre at Duayaw Nkwanta.

As shown in the table below, between 2007 and 2009 a total of 162 from several skills/apprenticeship and entrepreneurial training and have been supported with start-up kits and microcredit to open their businesses. The Business Advisory Centre is currently mounting a wide range of Business Growth Programme for its Clients to assist them expand their businesses.

No. of people trained in various vocations

Indicator	2007	2008	2009	TOTAL
Total no. of people	60	72	30	162
Males	20	32	18	70
Females	40	40	12	92

A serious challenge being faced by the Unit is the high rate of interest charged on micro-credits by the Micro-Finance Institutions which is acting as disincentive for people to take full advantage of the business development initiatives in the District.

2.5.3 CAPITATION GRANT

One of the key issues identified as a setback towards increasing school enrolment in Basic Schools and reaching the millennium development goal of achieving universal primary education for both boys and girls has been the inability of parents to pay for their children's school fees.

To help address the problem the Government introduced the Capitation Grant to cover the fees of pupils in Public Basic Schools. All 164 Public KG, Primary and Junior High Schools in the Tano North District with total enrolment of 19,773 are covered by the Capitation Grant of GH¢4.5 per pupil per annum. In the year under review a total amount of GH¢121,368.56 was received for disbursement to Schools under the Programme.

The Capitation Grant has in deed helped to increase enrolment and improved retention in Schools especially those in the deprived rural communities. The facility is also helping to promote minor routine maintenance in schools, the purchase and replacement of some basic Teaching and Learning Materials and the provision of some in-service skills upgrading training for Teachers. The Programme is however confronted with some challenges such as delay in the release of funds.

2.5.4 SCHOOL FEEDING PROGRAMME

The School Feeding Programme is one of the strategies being used by Government to help improve enrolment in Basic Schools in the Country.

In the Tano North District, seven schools (with total enrolment of 2,811) including two in the Adrobaa Circuit within Terchire Area Council and five in Yamfo Town Council are benefiting from the Programme.

Like the Capitation Grant, the School Feeding Programme has also helped to increase enrolment in the Beneficiary Schools and the District as a whole as evidenced by the high gross enrolment rates recorded in both Primary and JHS Levels in the past three Years (Table 2.4).

The main challenges being faced by the Programme are:

- Delay in the release of funds.
- Poor Kitchen facilities in some of the rural schools.
- Increasing enrolment in the Beneficiary Schools vis-à-vis fixed budget for those Schools.

To address the problems it is suggested that:

- Funds for feeding the School children should be released on time at the beginning of each school session
- The District Assembly and the Beneficiary communities should collaborate in the construction/provision of decent kitchen facilities for the Beneficiary Schools.
- The Feeding Programme should be up-scaled to cover more schools to avoid the drifting of enrolment from nearby non-project schools to the project schools thereby creating congestion in the latter schools. Expanding the Programme will also help to sustain enrolment and retention levels in the Basic Schools.

2.5.5 IMPLEMENTATION OF THE DISTRICT M & E PLAN

The District Assembly's M & E Plan was prepared in 2006. The estimated cost of the 4 year plan is about ø250 million. So far apart from its own meagre resources no Organization has released funds to the DA for the implementation of critical activities outlined in the M & E Plan.

TANO NORTH DISTRICT ASSEMBLY, DUAYAW NKWANTA.

REPORT ON DEVELOPMENT PROJECTS (2004 - 2009)

No.	PROJECT TITLE	LOCATION	SECTOR/ AREA OF INTERVENTION	CONTRACTOR	CONTRACT SUM (GH¢)	SOURCE OF FUNDING	DATE OF AWARD	EXPECTED DATE OF COMPLETION
1	CONSTRUCTION OF 6-UNIT CLASSROOM BLOCK AT BOMAA METHODIST SCHOOL	BOMAA	EDUCATION	HANDIMAN SERVICES	48,748.94	HIPC	MARCH, 2005	SEPT, 2005
2	CONSTRUCTION OF 2-UNIT PRE-SCHOOL CLASSROOM BLOCK AT MANKRANHO	MANKRANHO	EDUCATION	ROCKS BROADCASTING	22,073.75	HIPC	MARCH, 2005	MAY, 2005
3	CONSTRUCTION OF 2-UNIT CLASSROOM BLOCK WITH SLEEPING AND DINNING ROOM AND 2-SEATER W.C WITH WASHROOM AT YAMFO ANGLICAN PRIMARY SCHOOL IN THE TANO NORTH DISTRICT	YAMFO	EDUCATION	JOYFLUX CONSTRUCTION LTD	218,553.83	HIPC	MARCH, 2005	MAY, 2005
4	CONSTRUCTION OF CHPS COMPOUND AT DWENASE	DWENASE	HEALTH	DANYEBKO VENTURES	27,184.22	HIPC	MARCH, 2005	MAY, 2005
5	CONSTRUCTION OF CHPS COMPOUND AT TECHIRE	TECHIRE	HEALTH	HABIB ENTERPRISE	25,015.30	HIPC	MARCH, 2005	MAY, 2005
6	CONSTRUCTION OF MATERNITY BLOCK AT ADROBAA CLINIC	ADROBAA	HEALTH	SAMALICE LTD	28,500.00	HIPC	MARCH, 2005	MAY, 2005
7	CONSTRUCTION OF CHILDREN'S WARD AT ST JOHN OF GOD HOSPITAL DUAYAW-NKWANTA	DUAYAW-NKWANTA	HEALTH	JOEKONA CO. LTD	54,876.13	HIPC	MARCH, 2005	MAY, 2005
8	CONSTRUCTION OF STUDENTS HOSTEL	TANOSO	HEALTH	ALEXIE BROTHERS	37,001.10	HIPC	MARCH, 2005	MAY, 2005

	AT TANOSO COMMUNITY HEALTH NURSES TRAINING SCHOOL.							
9	CONSTRUCTION OF 1 No. 2-UNIT PRE SCHOLL CLASSROOM BLOCK WITH 2 SEATER W/C TOILET AND URINAL AT BREDI	BREDI	EDUCATION	M/S EMMANUEL OTOO FURNITURE AND CONSTRUCTION WORKS LTD, SUNYANI.	90,406.75	HIPC	MARCH, 2005	MAY, 2005
10	CONSTRUCTION OF 1 NO ADMINISTRATION BLOCK AT DUAYAW- NKWANTA	DUAYAW- NKWANTA	LOCAL GOV'T	M/S KWAA-AGYEI ENTERPRISE LTD, SUNYANI.	223,912.13	COMMON FUND	JULY, 2005	SEPT, 2005
11	CONSTRUCTION OF 1 NO 3- UNIT CLASSROOM BLOCK WITH MULTI-PURPOSE ROOM AND 3 SEATER W/C WITH URINAL AT DUAYAW NKWANTA GIRL SENIOR HIGH SCHOOL	DUAYAW- NKWANTA	EDUCATION	M/S PELCHAMP LTD		COMMON FUND	JANUARY, 2005	MARCH, 2005
12	CONSTRUCTION OF 1 NO DCE BUNGALOW AT DUAYAW- NKWANTA	DUAYAW- NKWANTA	LOCAL GOV'T	M/S ALSADO COMPANY LTD, TECHIMAN.	71,160.57	COMMON FUND	JANUARY, 2005	MARCH, 2005
14	CONSTRUCTION OF 1 NO AREA COUNCIL ADMINISTRATION BLOCK AT TECHIRE	TECHIRE	LOCAL GOV'T	M/S FREINDSHIP CONSTRUCTION WORKS	23,727.84	COMMON FUND	JANUARY, 2005	MARCH, 2005
15	CONSTRUCTION OF 1No. DCD'S BUNGALOW AT DUAYAW-NKWANTA	DUAYAW- NKWANTA	LOCAL GOV'T	M/S LINADAK ENTERPRISE, KUMASI.	45,770.43	COMMON FUND	JANUARY, 2005	JUNE, 2005
16	CONSTRUCTION OF 1 NO AREA COUNCIL ADMINISTRATION BLOCK AT YAMFO	YAMFO	LOCAL GOV'T	M/S YAW FRIMPONG CONSTRUCTION	95,500.00	COMMON FUND	DEC., 2004	FEBRUARY 2005

17	CONSTRUCTION OF 1 NO ENHANCED 3 BED ROOM SENIOR STAFF QUARTERS FOR DISTRICT POLICE COMMANDER AT DUAYAW -NKWNATA	DUAYAW-NKWANTA	GOVERNANCE: SECURITY	M/S KALATA COMPLEX ENTERPRISE, KUMASI.	38,263.42	COMMON FUND	JAN, 2004	MAY, 2004
18	COMPLETION OF 4 BED ROOM BUNGALOW FOR DCE AND REHABILITATION OF 3 BED ROOM BUNGALOW FOR DCD AT DUAYAW-NKWANTA	DUAYAW-NKWANTA	LOCAL GOV'T	M/S EMMANUEL OTOO FURNITURE AND CONSTRUCTION WORKS LTD, SUNYANI.	23,499.33	COMMON FUND	JAN, 2004	FEBUARY 2005
19	CLADDING OF 2 NO PAVILLIONS AT TANO-ANO	TANO ANO	EDUCATION	MIS LINASCO CONTRACT WORKS	32,000.00	COMMON FUND	DEC., 2004	FEBUARY 2005
20	REHABILITATION AND CONVERSION OF COMMUNITY CENTER INTO OFFICES AT DUAYAW-NKWANTA	DUAYAW-NKWANTA	LOCAL GOV'T	M/S EMMANUEL OTOO FURNITURE AND CONSTRUCTION WORKS LTD, SUNYANI.	28,591.60	COMMON FUND	DEC., 2004	FEBUARY 2005
21	EVACUATION OF REFUSE DUMP AT YAMFO	YAMFO	SANITATION	M/S STONEAGE LTD	32,670.00	COMMON FUND	NOV., 2004	Jan-05
22	SUPPLY OF OFFICE AND RESIDENTIAL FURNITURE TO TANO NORTH DISTRICT ASSEMBLY.	DUAYAW-NKWANTA	LOCAL GOV'T	M/S SAMAKAT COMPANY LTD	20,000.00	COMMON FUND	NOVEMBER, 2004	JANUARY, 2005
23	SUPPLY OF OFFICE AND RESIDENTIAL FURNITURE TO TANO NORTH DISTRICT ASSEMBLY.	DUAYAW-NKWANTA	EDUCATION	M/S SAMAKAT COMPANY LTD	20,000.00	COMMON FUND	DECEMBER, 2004	FEBUARY 2005
24	MEDIA COVERAGE OF DOCUMENTARY ON TANO NORTH DISTRICT ASSEMBLY.	DUAYAW-NKWANTA	TOURISM	MEDIA CAPTAIN	20,250.00	COMMON FUND	DECEMBER, 2004	FEBUARY 2005

25	REHABILITATION OF 2 NO PUBLIC TOILET FOR TANO NORTH DISTRICT ASSEMBLY.	DUAYAW-NKWANTA	SANITATION	DESTEX ENTERPRISE	78,500.00	COMMON FUND	DECEMBER, 2004	FEBRUARY 2005
27	CONSTRUCTION OF 6-UNIT CLASSROOM BLOCK WITH ANCILLARY FACILITIES.		EDUCATION	GEOMONIC ENTERPRISE	10,000.00	COMMON FUND	DECEMBER, 2005	FEBRUARY 2006
28	CONSTRUCTION AND COMPLETION OF A COMMUNITY LIBRARY AT BOMAA	BOMAA	EDUCATION	MESSRS JIMTEX ENTERPRISE	68,361.83	SOCIAL INVESTMENT FUND	SEPTEMBER, 2006	NOV, 2006
29	CONSTRUCTION OF 1 NO SLAUGHTER HOUSE AT AT DUAYAW-NKWANTA	DUAYAW-NKWANTA	COMMERCE	M/S NEWLOVE COMPANY LTD,TEPA-ASHANTI	19,982.20	COMMON FUND	SEPTEMBER, 2006	NOVEMBER, 2006
30	CONSTRUCTION OF 2 No., 2-BEDROOM SEMI-DETACHED QUARTERS AT DUAYAW NKWANTA.	DUAYAW-NKWANTA	HOUSING	M/S EMMANUEL OTOO FURNITURE AND CONSTRUCTION WORKS LTD	10,580.98	COMMON FUND	JUNE , 2007	AUGUST, 2007
31	REHABILITATION OF 3 UNIT CLASSROOM BLOCK		EDUCATION	M/S TABIMARK COMPANY LTD	14,920.02	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
32	CONSTRUCTION OF 1 NO COMMUNITY LIBRARY AT BOMAA	BOMAA	EDUCATION	M/S BOAFOSU CONSTRUCTION AND TRADING ENT	48,088.94	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
33	COMPLETION OF ADROBAA CLINIC AT ADROBAA	ADROBAA	HEALTH	M/S NANA ANTWI PANIN ENT,SUNYANI	20,199.43	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
34	REHABILITATION OF 1 NO 4-UNIT CLASSROOM BLOCK AT METHODIST JSS & PRIMARY SCHOOL AT DUAYAW NKWANTA	DUAYAW-NKWANTA	EDUCATION	M/S JIMTEX ENT	30,523.40	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
35	REHABILITATION OF DUAYAW NKWANTA POLICE STATION	DUAYAW-NKWANTA	GOVERNANCE: SECURITY	M/S ADDAI MUNUMKUM ENT	26,000.55	COMMON FUND	AUGUST, 2007	OCTOBER, 2007

36	EXTENSION OF ELECTRICITY TO DISTRICT ASSEMBLY	DUAYAW-NKWANTA	ENERGY	MIS JOSERKO COMPANY LTD	23,000.00	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
37	CONSTRUCTION OF 2 No. 12 -UNIT MARKET STORES AND 2 No. OPEN SHEDS		COMMERCE	M/S BANBIMBO ENT	30,298.33	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
38	CONSTRUCTION OF 1No. 12 -SEATER KVIP TOILET AT ASUKESE	ASUKESE	SANITATION	M/S UNIQUE WITS ENT, AWOROWA-B/A	11,790.87	DACF	OCTOBER, 2006	DECEMBER, 2006
39	CONSTRUCTION OF 1 No. 12 - SEATER KVIP TOILET AT SUBONPANG	SUBONPANG	SANITATION	M/S UNIQUE WITS ENT, AWOROWA-B/A	12,332.99	DACF	OCTOBER, 2006	DECEMBER, 2006
40	CONSTRUCTION OF 1 No. CHPS COMPOUND AT SUBRISO	SUBRISO NO. 1	HEALTH	M/S ALESAB COMPANY LTD,SUNYANI-B/A	33,043.78	DACF	OCTOBER, 2006	DECEMBER, 2006
41	CONSTRUCTION OF 1 No. 12 SEATER KVIP AT SUKUUMU	SUKUUMU	SANITATION	M/S PRIKUBIS ENTERPRISE, SUNYANI-B/A	11,801.25	DACF	OCTOBER, 2006	DECEMBER, 2006
42	CONSTRUCTION OF 1 No. 12 SEATER KVIP AT BAFOKROM	BAFOKROM	SANITATION	M/S ITABERGAMO COMPANY LTD, SUNYANI-B/A	13,520.85	DACF	OCTOBER, 2006	DECEMBER, 2006
43	CONSTRUCION OF 1 No. CHPS COMPOUND AT MANKRANHO	MANKRANHO	HEALTH	M/S BC BC CONSTRUCTION, SUAME-KUMASE	35,342.09	DACF	OCTOBER, 2006	DECEMBER, 2006
44	SPOT IMPROVEMENT OF ONWE JUNCTION - ONWE FEEDER ROAD.	ONWE	ROADS	M/S DOCWAM GH. LTD	111,451.90	CBRDP	AUGUST, 2008	OCTOBER, 2008
45	EVACUATION & RE-LOCATION OF 2No. REFUSE DUMPS	YAMFO	SANITATION	O.A.B. CONSTRUCTION LTD.	142,250.03	COMMON FUND	MARCH, 2008	MAY, 2008
46	CONSTRUCTION OF 6-UNIT CLASSROOM BLOCK	TANO NORTH DISTRICT ASSEMBLY	EDUCATION	M/S GEOMONIC ENTERPRISE	10,000.00	COMMON FUND		

47	CONSTRUCTION OF DCE'S BUNGALOW	DUAYAW-NKWANTA	HOUSING	ALSADO COMPANY LTD	71,160.57	COMMON FUND	MARCH, 2008	MAY, 2008
50	CONSTRUCTION OF 1 NO. SLAUGHTER HOUSE	DUAYAW-NKWANTA	COMMERCE	M/S NEWLOVE COMPANY LTD	19,982.20	COMMON FUND	OCTOBER, 2008	DECEMBER,2008
52	REHABILITATION OF 3- UNIT CLASSROOM BLOCK		EDUCATION	M/S TABMARF COMPANY LTD.	14,920.19	COMMON FUND		
53	CONSTRUCTION OF 1 NO. COMMUNITY LIBRARY	BOMAA	EDUCATION	M/S BOAFOSU CONSTRUCTION AND TRADING ENT	48,088.94	COMMON FUND	MARCH, 2008	MAY, 2008
54	COMPLETION OF ADROBAA CLINIC	ADROBAA	HEALTH	M/S NANA ANTWI PANIN ENT	20,199.43	COMMON FUND	MARCH, 2008	MAY, 2008
55	REHABILITATION OF 1- NO. 4 UNIT CLASSROOM BLOCK		EDUCATION	M/S JIMTEX ENT	30,523.40	COMMON FUND	MARCH, 2008	MAY, 2008
56	REHABILITATION OF DUAYAW NKWANTA POLICE STATION	DUAYAW-NKWANTA	SECURITY	M/S ADDAI MUNUMKUM ENT	26,000.55	COMMON FUND	MARCH, 2008	MAY, 2008
57	EXTENSION OF ELECTRICITY TO ASSEMBLY RES. AREA	DUAYAW-NKWANTA	ENERGY	M/S JOSERKO COMPANY LTD	23,000.00	COMMON FUND	MARCH, 2008	MAY, 2008
58	CONSTRUCTION OF 2No., 12- UNIT MARKET STORES AND 2No. OPEN SHEDS		COMMERCE	M/S BAMBINBO ENT.	30,298.34	COMMON FUND	MARCH, 2008	MAY, 2008
59	CONSTRUCTION & COMPLETION OF 1 NO. 10-SEATER WATER CLOSET TOILET AT TANOSO	TANOSO	SANITATION	M/S TABMARF COMPANY LTD.	30,341.42	COMMON FUND	MARCH, 2008	MAY, 2008
60	CONSTRUCTION OF 3- UNIT CLASSROOM BLOCK AT SUKUUMU	SUKUUMU	EDUCATION	M/S STONE PILLARS	8,948.42	COMMON FUND	JUNE, 2008	AUGUST, 2008
61	REHABILITATION OF BURNT MATERNITY WARD AT ADROBAA	ADROBAA	HEALTH	M/S NANA ANTWI PANIN ENT, ADROBAA	16,500.00	COMMON FUND	OCTOBER, 2008	DECEMBER,2008

62	REHABILITATION OF 3 UNIT CLASSROOM BLOCK	ADAGYAMEM	EDUCATION	M/S JIMTEX ENT	25,745.11	COMMON FUND	OCTOBER, 2008	DECEMBER,2008
63	DRILLING & CONSTRUCTION OF 1 NO. BOREHOLE AT DISTRICT ASSEMBLY RESIDENTIAL AREA IN DUAYAW NKWANTA.		WATER	M/S CHAMPIONMAN ENT	8,500.00	COMMON FUND	OCTOBER, 2008	DECEMBER,2008
64	CONSTRUCTION OF 1 NO. 3 BEDROOM SEMI-DETACHED	DUAYAW-NKWANTA	HOUSING	M/S ABRONYE INVESTMENT COM. LTD	73,701.23	COMMON FUND		DECEMBER, 2008
65	CONSTRUCTION OF WALL AT DISTRICT POLICE COMMANDERS' RESIDENCE	DUAYAW-NKWANTA	HOUSING		800.00	COMMON FUND		
66	CONSTRUCTION & COMPLETION OF 10 SEATER KVIP		SANITATION	M/S ALSADO COMPANY LTD	20,000.00	COMMON FUND	DECEMBER,2008	FEBRUARY, 2009
67	RENOVATION OF 1 NO. 6 UNIT CLASSROOM BLOCK AND OFFICES AT TERCHIRE D.A PRIMARY	TERCHIRE	EDUCATION	M/S ESIBEC CONSTRUCTION WORKS, SUNYANI.	25,000.00	COMMON FUND	JUNE, 2009	AUGUST, 2009
68	SUPPLY AND INSTALLATION OF AIR CONDITIONERS AT D.A. OFFICES AND SUPPLY OF FURNITURE TO D.A. BUNGALOWS.	DUAYAW-NKWANTA	HOUSING	M/S ASANTE ELECTRICALS, SUNYANI	10,525.80	COMMON FUND	AUGUST, 2009	OCTOBER, 2009
69	SUPPLY OF TRANSFORMER TO DISTRICT ASSEMBLY	DUAYAW-NKWANTA	ENERGY	M/S ASANTE ELECTRICALS	19,880.00	COMMON FUND	AUGUST, 2009	OCTOBER, 2009
70	EXTENSION OF ELECTRICITY TO ASSEMBLY ADMINISTRATION	DUAYAW-NKWANTA	ENERGY	M/S PAT HAYFORD	14,094.00	COMMON FUND	AUGUST, 2009	OCTOBER, 2009

71	CONSTRUCTION OF ASSEMBLY RESIDENTIAL ROAD	DUAYAW-NKWANTA	ROADS			COMMON FUND	AUGUST, 2009	OCTOBER, 2009
72	SUPPLY AND DELIVERY OF STREET LIGHTING FITTING AND ACCESSORIES FOR DUAYAW-NKWANTA AND OTHER COMMUNITIES	DUAYAW-NKWANTA	ENERGY	MESSRS ALEXIE BROTHERS CO. LTD, KUMASI	25,000.00	DACF	JANUARY, 2006	APRIL, 2006
73	SUPPLY OF OFFICE AND RESIDENTIAL FURNITURE TO TANO NORTH DISTRICT ASSEMBLY AT DUAYAW-NKWANTA	DUAYAW-NKWANTA	HOUSING	ARCHITECTURAL AND ENGINEERING SERVICE LTD	20,000.00	DACF	OCTOBER, 2004	OCTOBER, 2004
74	CONSTRUCTION OF 2No. CLASSROOM AND 4 NO 3-SEATER KVIP TOILET BLOCKS IN THE TANO NORTH DISTRICT	DUAYAW-NKWANTA	EDUCATION	MESSRS NAMOATA CONSTRUCTION LTD			JUNE, 2005	
75	CONSTRUCTION OF COMMUNITY BASED PLANNING AND SERVICE COMPOUND AT TERCHIRE IN THE TANO NORTH DISTRICT	TERCHIRE	HEALTH	ADD DESIGH GROUP LTD	38,263.41	COMMON FUND	JANUARY, 2004	MAY, 2004
76	CONSTRUCTION OF 1 NO AREA COUNCIL ADMINISTRATION BLOCK AT YAMFO	YAMFO	LOCAL GOV'T	MESSRS YAW FRIMPONG CONSTRUCTION WORKS, DUAYAW-NKWANTA	95,500.00	COMMON FUND	AUGUST, 2002	DECEMBER, 2002
77	CONSTRUCTION OF COMMUNITY PLANNING AND SERVICE COMPOUND AT DWENASE IN THE TANO NORTH	DWENASE	HEALTH	DANYEBKO VENTURES LTD	27,184.23	COMMON FUND	NOVEMBER, 2004	FEBRUARY, 2004

	DISTRICT							
78	CONSTRUCTION OF STUDENTS HOSTEL AT COMMUNITY HEALTH NURSING SCHOOL AT TANOSO IN THE TANO NORTH DISTRICT	TANOSO	HEALTH	MESSRS ALEXIE BROTHERS CO. LTD, KUMASI	37,001.10	COMMON FUND	NOVEMBER, 2004	FEB. 2005
79	CONSTRUCTION OF 6-UNIT CLASSROOM BLOCK AND 4-SEATER KVIP AT BOMAA METHODIST PRIMARY SCHOOL IN THE TANO NORHT DISTRICT	BOMAA	EDUCATION	MESSRS HANDIMAN SERVICES LTD	48,748.93	COMMON FUND	NOVEMBER, 2004	FEB. 2005
80	CONSTRUCTION OF 2-UNIT PRE-SCHOOL CLASSROOM BLOCK WITH SLEEPING AND DINNING ROOM AND 2-SEATER W.C WITH WASHROOM AT MANKRANHO ANGLICAN PRIMARY SCHOOL IN THE TANO NORTH DISTRICT	MANKRANHO	EDUCATION	MESSRS ROCK BROADCASTING & COMPANY LTD	22,073.80	COMMON FUND	JAN. 2005	MARCH, 2005
81	CONSTRUCTION OF SMALL TOWN WATER SUPPLY SYSTEM AT BOMAA	BOMAA	WATER	BEDA CONSTRUCTION ENGINEERS LTD, ACCRA-NORTH	20,889.90	CBRDP	FEB. 2006	APRIL, 2006
82	CONSTRUCTION OF COMMUNITY INFORMATION CENTER AT DUAYAW NKWANTA	DUAYAW-NKWANTA	ICT	FRESH IDEAS CO. LTD, ACCRA-NORTH	41,000.00	COMMON FUND	FEB. 2006	APRIL, 2006
83	CONSTRUCTION OF A COMPUTER LABORATORY IN DUAYAW NKWANTA	DUAYAW-NKWANTA	ICT	TAUSPIE INTERCONTINENTAL LTD	68,282.66	COMMON FUND	JUNE.2005	AUGUST, 2005

	GIRLS SENIOR HIGH SCHOOL							
84	RE-ELECTRIFICATION OF DUAYAW NKWANTA MAIN STREET	DUAYAW-NKWANTA	ENERGY	ASANTE ELECTRICAL WORKS,SUNYANI	14,214.00	COMMON FUND	APRIL, 2006	JUNE, 2006
85	CONSTRUCTION OF 1 NO STANDARD COMMUNITY LIBRARY AT DUAYAW NKWANTA	DUAYAW-NKWANTA	EDUCATION	JIMTEX ENTERPRISE, KUMASI	44,991.83	COMMON FUND	SEPTEMBER, 2006	NOVEMBER, 2006
86	MANUFACTURE AND SUPPLY OF FURNITURE	DUAYAW-NKWANTA	HOUSING		36,245.62	COMMON FUND	DEC.2006	FEB. 2006
87	CONSTRUCTION OF 1 NO DISTRICT COORDINATING DIRECTOR'S BANGALOW	DUAYAW-NKWANTA	HOUSING	MESSRS LINADAK ENTERPRISE,KUMASI-ASHANTI	45,770.43	COMMON FUND	NOVEMBER, 2005	JANUARY, 2006
88	CONSTRUCTION AND COMPLETION OF 10 SEATER KVIP TOILET AT BUORKRUKRUWA TO CONSTRUCTION AND COMPLETION OF 10 SEATER AQUA PRIVY TOILET AT BOURKRUWUWA	BOURKRUWUWA	SANITATION	ALSADO COMPANY LTD, TECHIMAN	35,000.00	COMMON FUND	NOVEMBER, 2005	JANUARY, 2006
89	SUPPLY OF AIR CONDITIONERS		HOUSING	DABANKA COMPANY LTD, KUMASI	6,720.00	COMMON FUND	JUNE, 2009	AUGUST, 2009
90	CONSTRUCTION OF STREET LIGHTS AT THE DISTRICT ADMINISTRATION SITE	DUAYAW-NKWANTA	ENERGY	PAT HAYFORD ENTERPRISE LTD, SUNYANI	19,150.00	COMMON FUND	MAY, 2009	JULY,2009
91	EXTENTION OF ELECTRICITY TO THE DISTRICT ASSEMBLY RESIDENCE	DUAYAW-NKWANTA	ENERGY	PAT HAYFORD ENTERPRISE LTD, SUNYANI	14,094.00	COMMON FUND	MAY,2009	JULY,2009

92	SUPPLY OF 100KVA TRANSFORMER TO THE DISTRICT ADMINISTRATION SITE	DUAYAW-NKWANTA	ENERGY	ASANTE ELECTRICAL WORKS,SUNYANI	19,880.00	COMMON FUND	MAY,2009	JULY,2009
93	FURNISHING OF 2No. SEMI- DETACHED SENIOR STAFF BUNGALOWS	DUAYAW-NKWANTA	HOUSING	E.Y EFFAH FURNITURE SHOP,SUNYANI	8,880.00	COMMON FUND	APRIL, 2009	JUNE,2009
94	FURNISHING OF DCD AND DCE'S AND 2No. SEMI- DETACHED SENIOR STAFF BUNGALOWS WITH CURTAINS	DUAYAW-NKWANTA	HOUSING	BAABA FIRST CLASS DESIGNING	9,294.00	COMMON FUND	APRIL,2009	JUNE,2009
95	FURNISHING OF DCE AND DCD'S BUNGALOWS WITH HOUSEHOLD FURNITURE	DUAYAW-NKWANTA	HOUSING	ADU ASANTE FURNITURE SHOP, SUNYANI	12,830.00	COMMON FUND	APRIL, 2009	JUNE,2009
96	FURNISHING OF DCE AND DCD'S OFFICIAL BUNGALOWS WITH MATTRESSES	DUAYAW-NKWANTA	HOUSING	LATEX FOAM RUBBER PRODUCTS	3,300.00	COMMON FUND	APRIL,2009	JUNE,2009
97	MANUFACTURING OF 100 No. OF EIGHT METRES(8M) ELECTRIC POLES FOR TANO NORTH DISTRICT ASSEMBLY.	DUAYAW-NKWANTA	ENERGY	SOLAR ELECTRICAL & CONCRETE WORKS,DUAYAW NKWANTA	25,000.00	COMMON FUND	OCTOBER, 2008	DECEMBER,2008
98	RENOVATION OF 6 - UNIT CLASSROOM BLOCK WITH OFFICES AND STORE FOR TERCHIRE L/A PRIMARY SCHOOL	TERCHIRE	EDUCATION	ESIBEC CONSTRUCTION WORKS POST OFFICE BOX 6950	25,000.00	COMMON FUND	OCTOBER, 2008	DECEMBER,2008
99	DRILLING OF 1 NO. BOREHOLE AT DISTRICT ASSEMBLY RESIDENTIAL AREA IN DUAYAW NKWANTA.	DUAYAW-NKWANTA	WATER	CHAMPION ENTERPRISE, KUMASI	8,500.00	COMMON FUND	JULY, 2008	SEPT, 2008

100	EVACUATION AND RELOCATION OF 2 NO REFUSE DUMPS AT NSESERESO AND ABOURSO AT DUAYAW NKWANTA	DUAYAW-NKWANTA	SANITATION	OAB CONSTRUCTION LTD	142,250.00	COMMON FUND	JANUARY, 2008	MARCH, 2008
101	COMPLETION OF PRE-SCHOOL BLOCK AT BREDI DA SCHOOL AT BREDI	BREDI	EDUCATION	M/S SABOT J.ENTERPRISE,SUNYANI	9,842.00	COMMON FUND	DECEMBER,2007	FEBUARY,2008
102	EXTENSION OF ELECTRICITY TO ASSEMBLY'S NEWLY DEVELOPED RESIDENTIAL AREA	DUAYAW-NKWANTA	ENERGY	VOLTA RIVER AUTHORITY/NED	23,000.00	COMMON FUND	AUGUST, 2007	OCTOBER, 2007
103	REHABILITATION OF 3- UNIT CLASSROOM BLOCK AND OFFICES AT ADAGYAMEM	ADAGYAMEM		JIMTEX ENTERPRISE, KUMASI	25,000.00	COMMON FUND	MAY,2009	JULY,2009
104	FURNISHING OF COMMUNITY LIBRARY AND ITS OFFICES AT DUAYAW NKWANTA	DUAYAW-NKWANTA	EDUCATION	M/S JIMTEX ENT,KUMASI	37,278.00	COMMON FUND	NOVEMBER,2007	JANUARY,2008
105	CONSTRUCTION AND COMPLETION OF OF MATERNAL AND CHILD HEALTH CENTRE(MCH) AT BOASO	BOASO	HEALTH	TABMARF COMPANY LIMITED,DUAYAW-NKWANTA	232,750.00	COMMON FUND	DEC.2007	FEB.2008
106	PROCUREMENT OF BLOCKS AND WINDOW AND DOOR FRAMES	DUAYAW-NKWANTA	HOUSING	JIMTEX ENTERPRISE, KUMASI	23,790.00	COMMON FUND	SEPTEMBER, 2006	NOVEMBER, 2006
107	REHABILITATION OF 3- UNIT CLASSROOM BLOCK WITH OFFICES AND STORES AT TANOSO ROMAN CATHOLIC PRIMARY SCHOOL	TANOSO	EDUCATION	TABMARF COMPANY LIMITED,DUAYAW-NKWANTA	14,920.00	COMMON FUND	AUGUST, 2007	OCTOBER, 2007

